BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Supply & instalation of CCTV Camera @ Selected point & maintenance of existing CCTV Camera in Ward No. 09 Amruthalli
2	Amount of Work Portion (modified)	14,16,140/- (excluding GST)
3	Estimate cost	20.00 lacks.
4	Name Of Contractor	Bharath. S
5	Agreement No.	180/18.3.23
6	No. and date Under which the work order has been issued	180/18.3.23
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	15/6/23
9	Date of receipt of application in the sub-division office	15/6/23
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	215 Days
15	Date of recommending time limit applied for	17/6/23 to 21/1/24
16	Wheather the original application of contractor is enclosed	Enclosed
17	Balance work remaining to be done	100 %
18	Probable time required for completion of remaining work	21/1/24
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Wheather the notice as per clause has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	Work Delayed due to Election code of Conduct, & selection of Installation of camera (CCTV) + Modified Estimate Approved. Hence EoT may be Approved.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EoT may be Approved with nominal Penality.

Assistant Executive Engineer
Ward No.

Executive Engineer
Byatarayanapura Division,
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ,
ಬೃ.ಬೆಮ.ಪಾ. ಬೆಂಗಳೂರು.

Asst. Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Dt: 15/6/2023
place: Blore.

To

The Assistant Executive Engineer,
Kodigehalli Sub-Division, BBMP.
Bengaluru.

Respected Sir,

Sub:- Regarding Approval for Extension of time to execute installation of CCTV cameras.

Ref: Work order No: BBMP/EE/BTP/WO/180/22-23. 18.3.23.

With reference to the subject, I the undersigned Contractor. Bharath.S, is here with taken the work.

Supply & installation of CCTV Camares @ Selected points & maintence of existing ~~CCTV~~ CCTV Cameras in Ward No. 09. Agrutha halli as per refernce Work order No./Date for a period of 90 days.

But due Election Code of Conduct, & Selection of installation spot, & work requires modification work, Work executing is delaying. Hence I request yourkindself to Approve Extension of time for a period of 215 Days [from 17/6/23 to 21/1/24] & oblige to Complete the work

Thankingly Y

Yours
With Regards.
Y Bharath S

AE-09
15/6/23
Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore